

**Pacific Paradise, Timari Street  
Streetscape Revitalisation Project**

Project number: P-B3895

**Construction update and  
completion date**

Despite more rain occurring over the past few weeks, all major streetscape construction works are now complete.

The remainder of this week and next week will see minor works take place such as the installation of light poles and hand rails, the fixing of timber seat tops to bench seats, remaining plants installed, cleaning and sealing of concrete footpaths and general clean up and finishing works.

Road resealing will then take place.

Weather permitting, the entire streetscape project is due for completion by the end of this month, including all construction staff leaving site.

We wish to thank local businesses and the community for your ongoing patience during construction, particularly with the delays caused by wet weather.

**Road resealing works – next week****2-3 Days (Dates TBA)**

Weather permitting, next week will see new asphalt (bitumen) laid in Timari Street, Tima Lane, the service lane and a portion of Menzies Drive. Line marking works will follow shortly after.

These works will take place between 6am and 6pm and will be staged to ensure traffic movement can be retained throughout the precinct.

Due to safety considerations, it will be necessary to temporarily close sections of road to vehicle traffic as asphalt is being laid.

Traffic control will be in operation to help motorists navigate around the works and signage will be in place.

The onsite construction team will help to coordinate any deliveries to businesses during the road works.

There will be some temporary changes to parking as each stage of asphaltting dictates.

Heavy machinery will be present and intermittent, medium noise levels can be expected.

We will provide notice to adjacent businesses and residents in advance of these works.

**Contact the project team**

For further information visit the website at: [www.sunshinecoast.qld.gov.au](http://www.sunshinecoast.qld.gov.au) or contact the Project Officer, Greg Hill via the details below.