

Pacific Paradise, Timari Street
Streetscape Revitalisation
Project

Project number: P-B3895

**Revised construction schedule and
construction zones.****Construction update**

As per the Project Update Newsletter issued on 1 November 2017, the recent wet weather has seen some delays in construction.

The project team remains committed to completing the project on schedule, by late February/early March 2018 (weather permitting).

Considering local business feedback, and to ensure that the Timari Street precinct is free from construction activity during the peak Christmas and New Year season, the construction program has been revised slightly.

Please refer to the construction zone map on the last page of this newsletter in reference to the information below.

- **Zone B** works will now move forward (into Stage One). Construction will start in this area week commencing Monday 20 November for completion by mid December 2017.
- **Zone C** works will now move back (into Stage Two works) and take place from January – late February/early March 2018.

The revised construction schedule (weather permitting) is as follows:

- **Stage One:** Zones A, B, D and E (all completed by end 2017)
- **Stage Two:** Zones C and F (to commence in early January 2018 for completion by late February/early March 2018)

Construction activity will cease during the Christmas – New Year break (22 December 2017 – 7 January 2018 inclusive).

The project team will continue to liaise directly with affected property/business owners to discuss all work in detail.

We would like to thank the community, and especially local businesses for your patience during construction.

Contact the project team

For further information visit the website at: www.sunshinecoast.qld.gov.au or contact the Project Officer, Greg Hill via the details below.

Timari Street, Menzies Drive and Service Road, Pacific Paradise

REVISED Construction Zones

